




Accelerator Update

GlueX Collaboration Meeting

Todd Satogata / Hall D Accelerator Physics Liaison
Mike McCaughan / Hall D Accelerator Operations Liaison

May 12, 2014

CEBAF Accelerator Overview To Hall D



5.5 pass
Tune mode
No radiator/target





Hall D Beam Delivery Objectives

- Run 2: Just finished 12 hours ago!
 - Spring 2014
 - 5.5-pass **tune beam**, >10 GeV
 - Commission new beamline to 5C00 dumplette
 - Commission new beamline to AD00 tagger dump (stretch)
- Run 3
 - Late fall 2014
 - 5.5-pass tune and **CW beam**
 - Commission/checkout new GlueX detector systems
 - Commission instrumentation installed summer 2014
 - nA BPMs, fast feedback (w/active collimator integration)
- 12 GeV project level 2 milestone
 - Hall D beam commissioning completed: Dec 31 2014



Achieved! 02:50-04:30
Wed Mar 7 2014 e3285450

Achieved! 23:40-01:50
Wed Mar 7 2014 e3285622



Hall D Extraction Line (Spreader)



Hall D Transport Line (to insertable dump)



Hall D Transport Line (to tagger dump)



Beam to 5C00 at 10.5 GeV: Wed May 7

Hour of tune beam on 5C00 @ ~10GeV

Lognumber 3285450. Submitted by mmerz on Wed, 05/07/2014 - 04:41.


Last updated on Wed, 05/07/2014 - 04:41

Logbooks: [ELOG](#)
Entry Makers: mmerz


0307-0435:
-2 min for four 5-cell trips
-4 min for two (non-2L24) C-100 trips
-18 min for 2L24 trip

Hall D transport line tuned up very quickly (hours)
Stripline BPMs worked "out of the box"
No magnet miswirings observed


Fig. 1 [05/07/2014 04:38:14]




Beam to 5C00 at 10.5 GeV: Wed May 7




Beam to 5C00 at 10.5 GeV: Wed May 7



Beam to 5C00: rayTrace Orbit Optics



Harp Scan at IHAAE01 (Arc 10)



All important instrumentation working

Optics and emittance data acquired for CEBAF over weekend for summer analysis


Will directly feed into tuning procedures in future (include fall run)

Beam to 5C00 at 10.5 GeV: Wed May 7

JTabs		Beam Energy Monitor				07May14 03:07:18	
		dp/p bpm	dp/p corr	dp/p total	MeV	Target	Valid
INJ	off on	8.33e-06	-1.58e-02	-1.58e-02	104.83	106.92	●●
ARC1	off on	-1.24e-04	-3.75e-04	-4.99e-04	1056.77	1057.32	●●
ARC2	off on	1.26e-05	-3.41e-04	-3.28e-04	2007.01	2007.72	●●
ARC3	off on	8.47e-05	1.41e-03	1.49e-03	2962.47	2958.12	●●
ARC4	off on	-6.80e-04	-2.94e-04	-9.74e-04	3922.51	3908.52	●●
ARC5	off on	-4.93e-04	6.21e-04	1.28e-04	4873.24	4858.92	●●
ARC6	off on	-1.34e-03	-9.27e-04	-2.27e-03	5808.78	5809.32	●●
ARC7	off on	-6.58e-04	2.73e-04	-3.85e-04	6764.26	6759.72	●●
ARC8	off on	-6.45e-04	-3.50e-04	-9.96e-04	7712.00	7710.12	●●
ARC9	off on	-4.34e-05	-2.80e-04	-3.23e-04	8657.50	8660.52	●●
ARCA	off on	6.94e-04	-1.43e-03	-7.31e-04	9565.49	9610.92	●●
HALLA	off on	0.00e+00	0.00e+00	0.00e+00	0.00	9610.92	●●
HALLD	off on	0.00e+00	0.00e+00	0.00e+00	10420.33	10561.32	●●

- Beam energy monitor: uses CEBAF arcs as energy spectrometers
- 113 MeV injector + 950 MeV linacs
- All consistent with 10.5 MeV beam delivery to 5C00, AD00 dumps

Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8



Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8

QuickPic - BEAM ON HALL D TAGGER DUMP!

Lognumber [3285622](#). Submitted by [eforman](#) on Wed, 05/07/2014 - 23:41.

Last updated on Wed, 05/07/2014 - 23:42

Logbooks: [ELOG](#)
Tags: [Readme](#)
Entry Makers: [eforman](#)

Fig. 2 [05/07/2014 23:41:27]




Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8


8.50 T-m

6% tuning range!!


8.0e6 T-m



Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8



Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8



Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8

HPF-SUR-001	Rev: 4	07/16/2012	RADIATION CONTROL DEPARTMENT RADIOLOGICAL SURVEY FORM		Page <u>1</u> of <u>1</u>	
Location Hall D Tagger	Accelerator Operating Conditions SS pass 10 GeV 3uA pulse		Instrument: ① MICROREM / NG-2 Serial #: 274 / NG-984591 Calibration Due: 9-28-14 / 11-7-14	Survey Number N/A	RWP 2014-3002	
Reason for Survey: Verification of Dose Rates during Hall D Tagger Commissioning						
<p>LEGEND All readings in mR/hr whole body (unless annotated otherwise)</p> <p>--- Denotes posted area (instrument used)</p> <p>⊙ Denotes smear location (refer to page 2 for results)</p> <p>☐ Contact dose rate ☐ Whole Body dose rate ☐ Item description</p> <p>▨ Denotes area not surveyed</p> <p>Approved Abbreviations RA - Radiation Area HRA - High Radiation Area CA - Contamination Area</p>						
<p>For Beam Enclosure Entry Surveys</p> <p><input type="checkbox"/> Full survey, all areas posted</p> <p><input type="checkbox"/> Partial survey with continuous surveillance</p> <p><input type="checkbox"/> Partial survey with exclusion zone(s) posted</p> <p>Comments: ② GRSO AD 5 (BASE UNIT) S/N 152113 CAL DUE 10/17/14</p>						
<p>HALL D TAGGER TRUCK RAMP 18N, 200 ac. Ⓣ, 141 Ⓣ, 57x0, 27x0</p> <p>HALL D TAGGER SERVICE BUILDING .024 neutron Ⓣ, .013 Ⓣ, .013 neutron, .004-.005 Ⓣ, .016 neutron</p> <p>ROAD TO TRUCK RAMP</p> <p>VENT STACK ON HALL D TAGGER .025 neutron, .01-.015 Ⓣ</p> <p>Units in mrem/hr</p>						
Performed By (Print): DAVID HAMLETTE	Date: 5/8/14	Crew Chief Review (Print): N/A	Date: N/A	RCD Review (Print): DAVID HAMLETTE	Date	
Sign: HALL	Time: 0130	Sign: N/A	Time: N/A	Sign: [Signature]	5/8/14	

Beam to AD00 at 10.5 GeV: Wed May 7-Thu May 8

Commissioning surveys @ Hall D tagger

Lognumber [3285647](#). Submitted by [hamlette](#) on Thu, 05/08/2014 - 02:21.

Logbooks: [ELOG](#)

Backlinks: [No More Beam to Hall D Tagger Per Radcon](#)
[Follow-up Re: Commissioning surveys @ Hall D tagger](#)

Hali Sanderlin came to site to perform verification surveys during commissioning of Hall D tagger. Beam was not energized until Hali arrived. Upon beam on, Hali proceeded to Hall D tagger to perform survey. At the roll-up door, Hali saw 23 mrem/hr neutron and pegged the highest range of the bicron (greater than 200 mrem/hr). She immediately called me to inform me of the condition. At that point, we requested the MCC to terminate beam so we could re-group and access the situation with proper equipment to include SRPDs and teletector. I arrived at site and we returned to the Hall D tagger. While in communication with the MCC, we directed them to turn the beam on as we had instruments set up at the door. When beam was energized, we verified the 212 mrem/hr gamma at the roll-up door and 18 mrem/hr neutron. Twenty-five feet back up the road, from the roll-up door, we saw 27 mrem/hr gamma; neutron readings at that location, as well as the CARM outside the door were negligible. After conferring with LASO and Crew Chief, we agreed that there would be no more beam delivered to the Hall D tagger.

Hall D Beam Delivery ATLis

- In development since early 2013
 - Michael McCaughan, Hall D Operations Liaison
 - Todd Satogata, Hall D Accelerator Physics Liaison
- Sections include
 - Establishing and optimizing beam transport
 - Normalization and aspect ratio on diamond radiator
 - Establishing active collimator neutral axis
 - Maintaining beam delivery to required specifications
- Operations training sessions for Run 2
 - Wed Feb 12 2014: relevant sections finalized
 - Wed Feb 26 2014: operations training session
- **Worked very well for beamline commissioning**

Hall D Beam Delivery Procedure

Hall D Beam Delivery Procedure

Document Number: MCC-PR-##-###

Revision Number: DRAFT

Technical Custodian: Mike [McCaughan](#)

Estimated Time to Perform: # hours for initial set

Procedure Overview

The goal of the Glue-X experiment is to provide outstanding and fundamental challenges in physics: confinement of quarks and gluons in quantum chromodynamics, the property of QCD and understanding confinement field responsible for binding quarks in hadrons. Mesons, particularly charmed mesons, provide the ideal laboratory for testing QCD. Mesons explicitly manifest the gluonic degrees of freedom, particularly effective in producing exotic hybrids of light mesons. GlueX will use the coherent bremsstrahlung polarized photon beam. A solenoid-based hermetic detector will produce and decays with statistics after the first photo-production data in hand by several orders of magnitude. This procedure describes the protocol for establishing beam delivery to Hall D. The procedure is divided into sections as follows:

The general steps this procedure will go through are as follows:

- Establish a robust well matched beam with as little coupling, M_{56} , and dispersion as possible to the Hall D retractable dump.
- Perform rough energy/momentum correction to that beam.
- Establish beam to the Tagger dump and verify its existence there with a viewer
- Perform fine energy/momentum correction to the beam and take steps to ensure those changes remain in the accelerator.
- Establish the functionality of the ion chambers in the hall and calibrate them.
- Maximize beam transmission through the chopper slit for the Hall.
- Establish active feedback on the beam through a variety of orbit, energy, and current locks and adjust the beam's aspect ratio on the goniometer / radiative foils.

The general steps this procedure will go through are as follows:

- Establish a robust well matched beam with as little coupling, M_{56} , and dispersion as possible to the Hall D retractable dump.
- Perform rough energy/momentum correction to that beam.
- Establish beam to the Tagger dump and verify its existence there with a viewer
- Perform fine energy/momentum correction to the beam and take steps to ensure those changes remain in the accelerator.
- Establish the functionality of the ion chambers in the hall and calibrate them.
- Maximize beam transmission through the chopper slit for the Hall.
- Establish active feedback on the beam through a variety of orbit, energy, and current locks and adjust the beam's aspect ratio on the goniometer / radiative foils.
- Optimize beam transport and detector rates in hall detectors.

This procedure describes the protocol for establishing beam delivery to Hall D. The procedure is divided into sections as follows:

[Section 1.0: Establishing Beam to the Hall on page 1.](#)

[Section 2.0: Optimizing Beam Transport on page 11.](#)

[Section 3.0: Performing a Normalization Run on page 11.](#)

[Section 4.0: Optimizing the Electron Beam Aspect Ratio on page 12.](#)

[Section 5.0: Establishing a neutral axis on target using the Active Collimator on page 14.](#)

[Section 6.0: Maintaining Beam Delivery on page 15.](#)



Hall D Beamline: Nov 2013



Hall D Tagger Magnet/Hall, Nov 2013



Tagger Magnet and Active Collimation

- Tagger magnet mapped by Hall D personnel
 - December 2013-January 2014 (reviewed Dec 2013)
 - Data delivered to APEL for inclusion in CED
 - Consistent with magnet modeling from Hall D
 - Tagger magnet controlled from MCC
- Hall D active collimator integration with orbit locks
 - Driven by tight steering specification on radiator
 - Collaboration between JLab, Univ. of Connecticut
 - Electronics delivery consistent with schedule
 - Not required for commissioning
 - Scheduled for installation summer 2014

Summary

- Staged Hall D beamline commissioning
 - Spring 2014, tune beam to inline and tagger dumps (DONE!)
 - Fall 2014, 5.5-pass tune/CW beam, detector commissioning
 - Beamline and enclosures are new
 - Beamline and instrumentation working well!
- Procedures and tuning plans in place
 - Delivery procedure, 12 GeV commissioning plan
 - Will want integration with Hall D personnel summer 2014
- Active collaboration with Hall D personnel
 - Tagger magnet, active collimator, radiator beam requirements
 - Exciting times ahead to make the next milestone by the end of 2014!

=== Extra Slides ===

Hall D Extraction Line (labeled)

